



# Technical Expert to develop grid connection guidelines and standards for the Kingdom of Bahrain

*Inspection and Testing Checklists  
for installation of Distributed Solar PV Plants*

2.2

October 2017

## Table of contents

<b>1</b>	<b>SCOPE.....</b>	<b>5</b>
<b>2</b>	<b>Foreword.....</b>	<b>7</b>
2.1	Reference documents .....	7
2.2	Terms and definitions .....	7
<b>3</b>	<b>Solar PV Design Check-list.....</b>	<b>9</b>
3.1	<b>PV plants up to 11 kW.....</b>	<b>9</b>
3.1.1	Description.....	9
3.1.2	Pass/fail criteria .....	9
3.1.3	Checklist.....	9
3.2	<b>Above 11 kW .....</b>	<b>10</b>
3.2.1	Description.....	10
3.2.2	Pass/fail criteria .....	10
3.2.3	Checklist.....	10
<b>4</b>	<b>Mechanical Inspection Checklists.....</b>	<b>12</b>
4.1	<b>Overview .....</b>	<b>12</b>
4.2	<b>General on PV plant and Participants.....</b>	<b>12</b>
4.2.1	Description.....	12
4.2.2	Pass/fail criteria .....	12
4.2.3	Checklist.....	12
4.3	<b>Documents required .....</b>	<b>13</b>
4.3.1	Description.....	13
4.3.2	Pass/fail criteria .....	13
4.3.3	Checklist.....	13
4.4	<b>Civil works and Support structures.....</b>	<b>14</b>
4.4.1	Description.....	14
4.4.2	Pass/fail criteria .....	14
4.4.3	Checklist.....	14
4.5	<b>PV modules.....</b>	<b>15</b>
4.5.1	Description.....	15
4.5.2	Pass/fail criteria .....	15
4.5.3	Checklist.....	15
4.6	<b>Electrical equipment installation and protection.....</b>	<b>15</b>
4.6.1	Description.....	15
4.6.2	Pass/fail criteria .....	15
4.6.3	Checklist.....	16
4.7	<b>Mechanical Inspection Final result .....</b>	<b>17</b>
4.7.1	Description.....	17
4.7.2	Pass/fail criteria .....	17
4.7.3	Final result page.....	17



<b>5</b>	<b>Test without Interconnection Checklist</b>	<b>18</b>
<b>5.1</b>	<b>Overview</b>	<b>18</b>
<b>5.2</b>	<b>General on PV plant and Participants</b>	<b>18</b>
5.2.1	Description	18
5.2.2	Pass/fail criteria	18
5.2.3	Checklist	18
<b>5.3</b>	<b>Documents required</b>	<b>19</b>
5.3.1	Description	19
5.3.2	Pass/fail criteria	19
5.3.3	Checklist	19
<b>5.4</b>	<b>DC system inspection</b>	<b>19</b>
5.4.1	Description	19
5.4.2	Pass/fail criteria	20
5.4.3	Checklist	20
<b>5.5</b>	<b>AC system inspection</b>	<b>22</b>
5.5.1	Description	22
5.5.2	Pass/fail criteria	22
5.5.3	Checklist	22
<b>5.6</b>	<b>Labelling and identification</b>	<b>23</b>
5.6.1	Description	23
5.6.2	Pass/fail criteria	23
5.6.3	Checklist	23
<b>5.7</b>	<b>PV array test report</b>	<b>24</b>
5.7.1	Description	24
5.7.2	Pass/fail criteria	24
5.7.3	Checklist	24
<b>5.8</b>	<b>Test without Interconnection Final result</b>	<b>25</b>
5.8.1	Description	25
5.8.2	Pass/fail criteria	25
5.8.3	Final result page	25
<b>6</b>	<b>Test with Interconnection Checklist</b>	<b>27</b>
<b>6.1</b>	<b>Overview</b>	<b>27</b>
<b>6.2</b>	<b>General on PV plant and Participants</b>	<b>27</b>
6.2.1	Description	27
6.2.2	Pass/fail criteria	27
6.2.3	Checklist	27
<b>6.3</b>	<b>Documents required</b>	<b>28</b>
6.3.1	Description	28
6.3.2	Pass/fail criteria	28
6.3.3	Checklist	28
<b>6.4</b>	<b>Sensors</b>	<b>28</b>
6.4.1	Description	28
6.4.2	Pass/fail criteria	28
6.4.3	Checklist	29




<b>6.5</b>	<b>Performance test .....</b>	<b>30</b>
6.5.1	Description.....	30
6.5.2	Pass/fail criteria .....	30
6.5.3	Checklist.....	30
<b>6.6</b>	<b>Inspection and Test of the Interface Protection.....</b>	<b>31</b>
6.6.1	Description.....	31
6.6.2	Pass/fail criteria .....	31
6.6.3	Checklist.....	31
<b>6.7</b>	<b>Test with Interconnection Final result .....</b>	<b>31</b>
6.7.1	Description.....	31
6.7.2	Pass/fail criteria .....	31
6.7.3	Final result page.....	31
<b>7</b>	<b><i>Power Quality Measurements and Tests Checklist.....</i></b>	<b>33</b>
<b>7.1</b>	<b>Overview .....</b>	<b>33</b>
<b>7.2</b>	<b>General on PV plant and Participants.....</b>	<b>33</b>
7.2.1	Description.....	33
7.2.2	Pass/fail criteria .....	33
7.2.3	Checklist.....	33
<b>7.3</b>	<b>Documents required .....</b>	<b>34</b>
7.3.1	Description.....	34
7.3.2	Pass/fail criteria .....	34
7.3.3	Checklist.....	34
<b>7.4</b>	<b>Harmonic Tests .....</b>	<b>34</b>
7.4.1	Description.....	34
7.4.2	Pass/fail criteria .....	34
7.4.3	Checklist.....	35
<b>7.5</b>	<b>Power Quality Measurements and Tests Final result .....</b>	<b>35</b>
7.5.1	Description.....	35
7.5.2	Pass/fail criteria .....	35
7.5.3	Final result page.....	35

## 1 SCOPE

This document provides the check-lists to be used to implement the Inspection and Testing procedures as described in the Inspection and testing Guidelines [4] to be adopted after the erection of a solar PV plant in order to connect it to the public Electric Network in Bahrain [1].

The Figure 1 shows the general sequence of the testing activities from the end of construction to its final connection to the electric network. The number and type of tests depends on the size of the solar PV plant and we may see that for plants whose nominal power  $P_n$  is up to 100 kW only two test sets are necessary, while for larger plants four test sets are required.



**Figure 1 – Sequence of the testing activities for solar PV plants**

The Figure 1 shows also that the Applicant - under the eventual supervision of EWA Electricity Distribution Directorate (EDD), or the Municipality for the Mechanical Inspection - shall make all tests. However, EWA/EDD shall:

- Inspect test and approve the installation as per the Regulations for Electrical Installations [2], and
- install the meters

before the solar PV plant can be energized.

Depending on the capacity  $P_n$  of the Solar PV plant the Applicant shall carry out the inspections and tests as shown in the following Table 1.



**Table 1 – Main steps of the Inspection and Testing of the Solar PV plants**

Description	Capacity of the Solar PV plant (Pn)		
	Pn ≤ 11 kW	11 kW < Pn ≤ 100kW	Pn >100kW
System documentation			
Layout, SLD, datasheets, drawings, etc.	X	X	X
Technical report and additional diagrams, drawings, etc.	-	X	X
Mechanical Inspection (§)			
Mechanical inspection (separate inspection)	-	-	X
Test without interconnection (§)			
Inspection – general inspection before all tests are carried out	X	X	X
Category 1 test regime	X	X	X
Category 2 test regime	-	-	Recommended (*)
Additional tests	-	Facultative (*)	Facultative (*)
Test with interconnection (§)			
Interface protection	X	X	X
Performance monitoring functions	X	X	X
Performance ratio	X	X	X
Power Quality measurements and tests (§)			
Assessment of the harmonic content	-	-	X
Additional measurements	-	-	X (^)

(§) report to be delivered with the results of the inspections and tests

(\*) no check list is provided in the present document: contractor and customer shall agree on the performance of these tests, as well as on the reporting and the delivery of the results

(^) if required after assessment of the harmonic content in **Error! Reference source not found.**

Furthermore, according to the description in [4], the checklists for the solar PV plant design are also reported.

## 2 FOREWORD

### 2.1 Reference documents

- [1] EWA – Standards for Solar PV Systems to be connected in parallel with the distribution networks of the Kingdom of Bahrain
- [2] Ministry of Electricity and Water, Electricity Distribution Directorate – Regulations for electrical installations (Second edition, 2004)
- [3] EWA – Guidelines for Solar PV systems to be Connected ion in parallel with the distribution networks of the Kingdom of Bahrain
- [4] EWA – Inspection and Testing Guidelines
- [5] IEC 60364-6 – Low voltage electrical installations. Part 6: Verifications
- [6] IEC 61010 – Safety requirements for electrical equipment for measurement, control and laboratory use
- [7] IEC 61557 – Electrical safety in low voltage distribution systems up to 1000 V a.c. and 1500 V d.c.
- [8] IEC 61724-1 – Photovoltaic system performance. Part 1: Monitoring
- [9] IEC 61724-2 – Photovoltaic system performance. Part 2: Capacity evaluation method
- [10] IEC 61724-3 – Photovoltaic system performance. Part 3: Energy evaluation method
- [11] IEC 61730-2 – Photovoltaic (PV) module safety qualification. Part 2: Requirements for testing
- [12] IEC 62446-1 – Photovoltaic (PV) systems. Requirements for testing, documentation and maintenance. Part 1: Grid connection systems. Documentation, commissioning, tests and inspection
- [13] IEC 62548 – Photovoltaic (PV) arrays. Design requirements

### 2.2 Terms and definitions

**Active power (P)** – under periodic conditions, mean value, taken over one period, of the instantaneous product of current and voltage expressed in W. Under sinusoidal conditions, the active power is the real part of the complex power.

**Apparent power (S)** – product of the r.m.s. voltage between the terminals of a two-terminal element or two-terminal circuit and the r.m.s. electric current in the element or circuit expressed in VA. Under sinusoidal conditions, the apparent power is the modulus of the complex power.

**Cable type** – description of a cable to enable its rating and suitability for a particular use or environment to be determined (Note: In many countries this is done via a code number e.g. “H07RNF”)

**Data sheet** – basic product description and specification (Note: Typically one or two pages, not a full product manual)

**Global horizontal irradiance (GHI)** – direct plus diffuse irradiance incident on a horizontal surface expressed in  $W/m^2$

**$I_{MOD\_MAX\_OCPR}$**  – PV module maximum overcurrent protection rating determined by IEC 61730-2 (Note: This is often specified by module manufacturers as the maximum series fuse rating)

**Inspection** – examination of an electrical installation using all the senses in order to ascertain correct selection and proper erection of electrical equipment

**In-plane irradiance ( $G_i$  or POA)** – the sum of direct, diffuse, and ground-reflected irradiance incident upon an inclined surface parallel to the plane of the modules in the PV array, also known as plane-of-array (POA) irradiance. It is expressed in  $W/m^2$

**Interface Protection (IP)** - The electrical protection required to ensure that either the generating plant and/or any generating unit is disconnected for any event that could impair the integrity or degrade the safety and reliability of the distribution network.

**Inverter** – electric energy converter that changes direct electric current to single-phase or polyphase alternating current

**Irradiance (G)** – incident flux of radiant power per unit area expressed in  $W/m^2$

**Irradiation (H)** – irradiance integrated over a specified time interval expressed in  $kWh/m^2$

**Point of Connection or POC** - Is the location at which a solar PV generating plant is connected to the distribution network and where the main electricity meter is installed.

**Power factor ( $\lambda$ )** – under periodic conditions, ratio of the absolute value of the active power P to the apparent power S

**PV array** – assembly of electrically interconnected PV modules, PV strings or PV sub-arrays.

**PV cell** – most elementary device that exhibits the photovoltaic effect, i.e the direct non-thermal conversion of radiant energy into electrical energy

**PV module** – smallest complete environmentally protected assembly of interconnected PV cells

**PV string** – circuit of one or more series-connected PV modules

**PV string combiner box** – junction box where PV strings are connected which may also contain overcurrent protection devices, electronics and/or switch-disconnectors

**Record** – data recorded and stored in data log, based on acquired samples

**Recording interval ( $\tau$ )** – time between records

**Report** – aggregate value based on series of records

**Reporting period** – time between reports

**Reporting** – recording of the results of inspection and testing

**Residual current device (RCD)** – is a sensitive safety device that switches off when the residual current exceeds the operating value of the device

**Sample** – data acquired from a sensor or measuring device

**Sampling interval** – time between samples

**Soiling ratio (SR)** – ratio of the actual power output of the PV array under given soiling conditions to the power that would be expected if the PV array were clean and free of soiling

**Switch** – Mechanical device capable of making, carrying and breaking currents in normal circuit conditions and, when specified, in given operating overload conditions. In addition, it is able to carry, for a specified time, currents under specified abnormal circuit conditions, such as short-circuit conditions.

**Standard test conditions (STC)** – reference values of in-plane irradiance ( $1\ 000\ W/m^2$ ), PV cell junction temperature ( $25\ ^\circ C$ ), and the reference spectral irradiance defined in IEC 60904-3

**Testing** – implementation of measures in an electrical installation by means of which its effectiveness is proved (Note: It includes ascertaining values by means of appropriate measuring instruments, said values not being detectable by inspection)

**Verification** – all measures by means of which compliance of the electrical installation to the relevant standards is checked

**Voltage** - Unless stated otherwise, voltage refers to the root-mean-square value of phase-to-phase voltages.



### 3 SOLAR PV DESIGN CHECK-LIST

#### 3.1 PV plants up to 11 kW

##### 3.1.1 Description

The following form is used to validate the documentation at design Approval stage for solar PV plants up to 11 kW as described in the document EWA – Inspection and Testing Guidelines [4].

##### 3.1.2 Pass/fail criteria

A positive final result requires that only *Yes* or *Complete* or *Not Applicable* boxes are checked.

##### 3.1.3 Checklist

<b><i>Solar PV Design Check-list – <math>P_n \leq 11</math> kW</i></b>		
<b><i>Basic system information</i></b>		
Project identification reference	<input type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> Not applicable	
Rated system power (kW DC and kVA AC)	<input type="checkbox"/> Yes <input type="checkbox"/> No	
PV modules and inverters (manufacturers, models, quantity)	<input type="checkbox"/> Yes <input type="checkbox"/> No	
Installation date	<input type="checkbox"/> Yes <input type="checkbox"/> No	
Commissioning date	<input type="checkbox"/> Yes <input type="checkbox"/> No	
Customer name	<input type="checkbox"/> Yes <input type="checkbox"/> No	
Site address	<input type="checkbox"/> Yes <input type="checkbox"/> No	
<b><i>System designer information</i></b>		
System designer, Company	<input type="checkbox"/> Yes <input type="checkbox"/> No	
System designer, contact person	<input type="checkbox"/> Yes <input type="checkbox"/> No	
System designer, postal address, telephone, e-mail	<input type="checkbox"/> Yes <input type="checkbox"/> No	
<b><i>System installer information</i></b>		
System installer, Company	<input type="checkbox"/> Yes <input type="checkbox"/> No	
System installer, contact person	<input type="checkbox"/> Yes <input type="checkbox"/> No	
System installer, postal address, telephone, e-mail	<input type="checkbox"/> Yes <input type="checkbox"/> No	
<b><i>Wiring diagram</i></b>		
<b>Field</b>	<b>Result / Value</b>	<b>Notes</b>
Suitable and readable format	<input type="checkbox"/> Yes <input type="checkbox"/> No	
Array – General specifications	<input type="checkbox"/> Complete <input type="checkbox"/> No	
PV string information	<input type="checkbox"/> Complete <input type="checkbox"/> No	
PV array electrical details	<input type="checkbox"/> Complete <input type="checkbox"/> No	
AC system	<input type="checkbox"/> Complete <input type="checkbox"/> No	
Earthing and overvoltage protection	<input type="checkbox"/> Complete <input type="checkbox"/> No	
<b><i>Other design information</i></b>		
<b>Field</b>	<b>Result / Value</b>	<b>Notes</b>
Planimetry and String layout	<input type="checkbox"/> Yes <input type="checkbox"/> No	



***Solar PV Design Check-list – Pn ≤ 11 kW***

Datasheet – PV modules, Inverters, IP (if applicable)	<input type="checkbox"/> Yes <input type="checkbox"/> No	
Mechanical design information	<input type="checkbox"/> Yes <input type="checkbox"/> No	
Emergency system	<input type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> Not applicable	
Shading diagram	<input type="checkbox"/> Yes <input type="checkbox"/> No	
Esteem of the yearly energy production	<input type="checkbox"/> Yes <input type="checkbox"/> No	
<b><i>Operation and maintenance information</i></b>		
All applicable items	<input type="checkbox"/> Yes <input type="checkbox"/> No	
Final result	<input type="checkbox"/> Passed <input type="checkbox"/> Not passed	

**3.2 Above 11 kW**

**3.2.1 Description**

The following form is used to validate the documentation at design Approval stage for solar PV plants above 11 kW as described in the document EWA – Inspection and Testing Guidelines [4].

**3.2.2 Pass/fail criteria**

A positive final result requires that only *Yes* or *Complete* or *Not Applicable* boxes are checked.

**3.2.3 Checklist**

***Solar PV Design Check-list – Pn > 11 kW***

<b><i>Basic system information</i></b>		
Project identification reference	<input type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> Not applicable	
Rated system power (kW DC and kVA AC)	<input type="checkbox"/> Yes <input type="checkbox"/> No	
PV modules and inverters (manufacturers, models, quantity)	<input type="checkbox"/> Yes <input type="checkbox"/> No	
Installation date	<input type="checkbox"/> Yes <input type="checkbox"/> No	
Commissioning date	<input type="checkbox"/> Yes <input type="checkbox"/> No	
Customer name	<input type="checkbox"/> Yes <input type="checkbox"/> No	
Site address	<input type="checkbox"/> Yes <input type="checkbox"/> No	
<b><i>System designer information</i></b>		
System designer, Company	<input type="checkbox"/> Yes <input type="checkbox"/> No	
System designer, contact person	<input type="checkbox"/> Yes <input type="checkbox"/> No	
System designer, postal address, telephone, e-mail	<input type="checkbox"/> Yes <input type="checkbox"/> No	
<b><i>System installer information</i></b>		
System installer, Company	<input type="checkbox"/> Yes <input type="checkbox"/> No	
System installer, contact person	<input type="checkbox"/> Yes <input type="checkbox"/> No	



### ***Solar PV Design Check-list – Pn > 11 kW***

System installer, postal address, telephone, e-mail	<input type="checkbox"/> Yes <input type="checkbox"/> No	
<b><i>Technical report</i></b>		
<b>Field</b>	<b>Result / Value</b>	<b>Notes</b>
Preliminary information	<input type="checkbox"/> Complete <input type="checkbox"/> No	
Foreword (or differently named)	<input type="checkbox"/> Complete <input type="checkbox"/> No	
Input data	<input type="checkbox"/> Complete <input type="checkbox"/> No	
Characteristics of the main devices and equipment	<input type="checkbox"/> Complete <input type="checkbox"/> No	
System architecture and dimensioning	<input type="checkbox"/> Complete <input type="checkbox"/> No	
DC section	<input type="checkbox"/> Complete <input type="checkbox"/> No	
AC section	<input type="checkbox"/> Complete <input type="checkbox"/> No	
Civil and mechanical installation	<input type="checkbox"/> Complete <input type="checkbox"/> No	
Shading diagram	<input type="checkbox"/> Complete <input type="checkbox"/> No	
Performance calculation	<input type="checkbox"/> Complete <input type="checkbox"/> No	
<b><i>Wiring diagram</i></b>		
<b>Field</b>	<b>Result / Value</b>	<b>Notes</b>
Suitable and readable format	<input type="checkbox"/> Yes <input type="checkbox"/> No	
Array – General specification	<input type="checkbox"/> Complete <input type="checkbox"/> No	
PV string information	<input type="checkbox"/> Complete <input type="checkbox"/> No	
PV array electrical details	<input type="checkbox"/> Complete <input type="checkbox"/> No	
AC system	<input type="checkbox"/> Complete <input type="checkbox"/> No	
Earthing and overvoltage protection	<input type="checkbox"/> Complete <input type="checkbox"/> No	
<b><i>Other design information</i></b>		
<b>Field</b>	<b>Result / Value</b>	<b>Notes</b>
Planimetry and String layout	<input type="checkbox"/> Yes <input type="checkbox"/> No	
Datasheet – PV modules, Inverters, IP	<input type="checkbox"/> Yes <input type="checkbox"/> No	
Mechanical design information	<input type="checkbox"/> Yes <input type="checkbox"/> No	
Emergency system	<input type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> Not applicable	
<b><i>Operation and maintenance information</i></b>		
All applicable items	<input type="checkbox"/> Yes <input type="checkbox"/> No	
Final result	<input type="checkbox"/> Passed <input type="checkbox"/> Not passed	

## 4 MECHANICAL INSPECTION CHECKLISTS

Mechanical Inspection applies to solar PV plants with  $P_n > 100$  kW.

### 4.1 Overview

The purpose of the Mechanical Inspection is to verify the mechanical integrity of the PV plant as well as the integrity of all equipment and their correct displacement.

It is important to keep this inspection logically separated from the subsequent Test without Interconnection, which is focused on the electrical parts.

The checklist is composed by the following documents:

- General on PV plant and Participants Checklist
- Documents required Checklist
- Civil works and Support structures Checklist
- PV modules Checklist
- Electrical equipment installation and protection Checklist
- Mechanical Inspection Final result

### 4.2 General on PV plant and Participants

#### 4.2.1 Description

This part refers to the general data of the PV plant and to the data of the participants to the Mechanical Inspection.

#### 4.2.2 Pass/fail criteria

A positive final result requires that all items are filled with correct information, except *P.O. Box* and *Street name and number* that may be alternative each other.

Participants indicated as *Facultative* may be omitted if they are not present. Affiliation shall be indicated if not already present.

#### 4.2.3 Checklist

<b><i>Mechanical Inspection Check-list</i></b>	
<b><i>General on PV plant</i></b>	
Name of the PV plant	
Nominal Power [kW]	
P.O. Box	
Street name and number	
Location / Area	
City	
Voltage delivery	<input type="checkbox"/> 240 V (1 phase) <input type="checkbox"/> 415 V (3 phases) <input type="checkbox"/> 11 kV (3 phases)
POC	
PV module installation	<input type="checkbox"/> On building <input type="checkbox"/> Other structure (e.g. canopy) <input type="checkbox"/> Ground
Building installation (if applicable)	<input type="checkbox"/> Flat rooftop <input type="checkbox"/> Roof flap <input type="checkbox"/> Façade <input type="checkbox"/> Other



<b><i>Mechanical Inspection Check-list</i></b>		
Building type (if applicable)	<input type="checkbox"/> Villa or small household <input type="checkbox"/> Apartment block <input type="checkbox"/> Offices <input type="checkbox"/> School/University <input type="checkbox"/> Healthcare/Hospital <input type="checkbox"/> Industrial <input type="checkbox"/> Hotel/Restaurant <input type="checkbox"/> Entertainment <input type="checkbox"/> Agricultural/Stable <input type="checkbox"/> Detention/Correctional <input type="checkbox"/> Other .....	
Area of the PV array [m <sup>2</sup> ]		
PV technology	<input type="checkbox"/> Mono-crystalline silicon <input type="checkbox"/> Multi-crystalline silicon <input type="checkbox"/> Thin-film (specify) ..... <input type="checkbox"/> Other (specify) .....	
Tracking system if any	<input type="checkbox"/> No tracking <input type="checkbox"/> Single-axis tracking <input type="checkbox"/> Two-axes tracking	
<b><i>Participants</i></b>		
<b>Role</b>	<b>Name</b>	<b>Affiliation</b>
Test engineer (mandatory)		Independent licensed engineer
Installer (mandatory)		
Designer (facultative)		
Inspector (facultative)		EWA
Inspector (facultative)		
Inspector (facultative)		
Result	<input type="checkbox"/> Passed <input type="checkbox"/> Not passed	

### 4.3 Documents required

#### 4.3.1 Description

This part refers to the documents required on-site to perform the Mechanical Inspection.

#### 4.3.2 Pass/fail criteria

A positive final result requires that all Yes boxes are properly checked.

#### 4.3.3 Checklist

<b><i>Mechanical Inspection Check-list</i></b>		
<b><i>Documents required</i></b>		
<b>Field</b>	<b>Result / Value</b>	<b>Notes</b>
Final design or As-built design in case of variations	<input type="checkbox"/> Yes <input type="checkbox"/> No	
Declaration of Conformity	<input type="checkbox"/> Yes <input type="checkbox"/> No	
Communication of available periods from EWA	<input type="checkbox"/> Yes <input type="checkbox"/> No	
Notification of the dates from the Applicant	<input type="checkbox"/> Yes <input type="checkbox"/> No	
Result	<input type="checkbox"/> Passed <input type="checkbox"/> Not passed	

## 4.4 Civil works and Support structures

### 4.4.1 Description

With reference to 100% of the installation, this part refers to the verification of the correspondence to the drawings and design documents regarding the quantity, type, sizing, installation and integrity of components and materials. The following checks shall be performed.

### 4.4.2 Pass/fail criteria

A positive final result requires that only Yes or N/A boxes are checked.

### 4.4.3 Checklist

<b><i>Mechanical Inspection Check-list</i></b>		
<b><i>Civil works</i></b>		
<b>Field</b>	<b>Result / Value</b>	<b>Notes</b>
Foundations (state, breakage, deterioration of the surface)	<input type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A	
Structural alignments: within the tolerances set by design	<input type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A	
Placement of inserts and holes in foundations and precast	<input type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A	
General conditions of the cabins and related foundations	<input type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A	
Waterproofing of the cabins	<input type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A	
Roof integrity and ingress protection (water proof) of mounting system to the roof	<input type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A	
Access doors of the cabins	<input type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A	
Ventilation grills / air conditioning of the cabins	<input type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A	
Integrity and layout of cableways / conduits	<input type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A	
<b><i>Support structures</i></b>		
<b>Field</b>	<b>Result / Value</b>	<b>Notes</b>
Mounting of supporting structures and of fixation elements	<input type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A	
Condition of the components (damages, defects, weld quality, loss of galvanic protection, corrosion)	<input type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A	
Planarity of the PV modules supporting structures (arrows, sags)	<input type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A	
Inclination of PV modules: within the tolerances set in the design	<input type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A	
Bolts and tightening torque corresponding to design (sample check)	<input type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A	
<b>Result</b>	<input type="checkbox"/> Passed <input type="checkbox"/> Not passed	

## 4.5 PV modules

### 4.5.1 Description

With reference to 100% of the installation, this part refers to the verification of the correspondence to the drawings and design documents regarding the quantity, type, sizing, installation and integrity of components and materials. The following checks shall be performed.

### 4.5.2 Pass/fail criteria

A positive final result requires that only Yes or N/A boxes are checked.

### 4.5.3 Checklist

<b><i>Mechanical Inspection Check-list</i></b>		
<b><i>Visual inspection of PV modules</i></b>		
<b>Field</b>	<b>Result / Value</b>	<b>Notes</b>
Mechanical integrity of the modules (faults, breakdowns or incomplete assembly)	<input type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A	
Integrity functional parts of the modules (delamination, discoloration, dirt, etc.)	<input type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A	
Labeling of modules	<input type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A	
Fixation system	<input type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A	
Bolts and tightening torques corresponding to design (on a sample basis)	<input type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A	
No obstructions shading any PV module		
<b><i>Quality of cabling</i></b>		
<b>Field</b>	<b>Result / Value</b>	<b>Notes</b>
Tightening of cable glands	<input type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A	
Correct installation of DC cables (clamps, sharp edges, folds too narrow, etc.)	<input type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A	
Assembly and crimping of plug-in connectors	<input type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A	
<b>Result</b>	<input type="checkbox"/> Passed <input type="checkbox"/> Not passed	

## 4.6 Electrical equipment installation and protection

### 4.6.1 Description

With reference to 100% of the installation, this part refers to the verification of the correspondence to the drawings and design documents regarding the quantity, type, sizing, installation and integrity of components and materials. The following checks shall be performed.

### 4.6.2 Pass/fail criteria

A positive final result requires that only Yes or N/A boxes are checked.



### 4.6.3 Checklist

<b><i>Mechanical Inspection Check-list</i></b>		
<b><i>Electrical equipment installation</i></b>		
<b>Field</b>	<b>Result / Value</b>	<b>Notes</b>
Positioning and fixation of string combiner boxes for connection of PV strings	<input type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A	
Installation of raceways and/or cable sheaths string	<input type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A	
Positioning in the cabins of the equipment: inverters, transformers, switchgear, etc.	<input type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A	
Mechanical integrity of the said equipment (e.g. faults, breaks)	<input type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A	
Switch-disconnectors on DC side visible and reachable (all buildings, switch position according to design)	<input type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A	
Emergency remote control (manual call point) to disconnect a portion of PV plant (ordinary and higher hazard buildings, min. eight 1.1 m above floor)	<input type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A	
<b><i>Protection of assembled components (IP degree)</i></b>		
<b>Field</b>	<b>Result / Value</b>	<b>Notes</b>
IP degree of equipment, string combiner boxes, etc.	<input type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A	
Installation of equipment, string combiner boxes, etc.	<input type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A	
Installation of cable glands and connectors related to the above equipment	<input type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A	
Positioning of cable ducts / conduits on metallic cableways / ladders	<input type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A	
Protective measures against rodents (polyurethane foam to obstruct inlets of conduits and of cabins) and insects (anti-insect grilles)	<input type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A	
Labeling of cables, cable ducts and equipment	<input type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A	
<b>Result</b>	<input type="checkbox"/> Passed <input type="checkbox"/> Not passed	





## 4.7 Mechanical Inspection Final result

### 4.7.1 Description

This part reports the final outcome of the Mechanical Inspection.

### 4.7.2 Pass/fail criteria

The Mechanical Inspection will be successful (Passed) if all the checklists in the above documents give positive result (Passed).

### 4.7.3 Final result page

<b><i>Mechanical Inspection Final result</i></b>		
<b><i>Participants</i></b>		
<b>Role</b>	<b>Name</b>	<b>Signature</b>
Test engineer (mandatory)		
Installer (mandatory)		
Designer (if present)		
Inspector (if present)		
Inspector (if present)		
Inspector (if present)		
<b><i>Notes</i></b>		
<b>Final result</b>	<input type="checkbox"/> Passed <input type="checkbox"/> Not passed	

## 5 TEST WITHOUT INTERCONNECTION CHECKLIST

Test without interconnection applies to all solar PV plants.

### 5.1 Overview

The purpose of the Test without Interconnection is to verify and test the safety and the functional requirements of the PV plant before its connection to the grid.

The checklist is composed by the following documents:

- General on PV plant and Participants Check-list
- Documents required Check-list
- DC system inspection Check-list
- AC system inspection Check-list
- Labelling and Identification Check-list
- PV array test report Check-list
- Test without Interconnection final result

### 5.2 General on PV plant and Participants

#### 5.2.1 Description

This part refers to the general data of the PV plant and to the data of the participants to the Test without Interconnection.

#### 5.2.2 Pass/fail criteria

A positive final result requires that all items are filled with correct information, except *P.O. Box* and *Street name and number* that may be alternative each other.

Participants indicated as *Facultative* may be omitted if they are not present. Affiliation shall be indicated if not already present.

#### 5.2.3 Checklist

<b><i>Test without Interconnection Check-list</i></b>	
<b><i>General on PV plant</i></b>	
Name of the PV plant	
Nominal Power [kW]	
P.O. Box	
Street name and number	
Location / Area	
City	
Voltage delivery	<input type="checkbox"/> 240 V (1 phase) <input type="checkbox"/> 415 V (3 phases) <input type="checkbox"/> 11 kV (3 phases)
POC	
PV module installation	<input type="checkbox"/> On building <input type="checkbox"/> Other structure (e.g. canopy) <input type="checkbox"/> Ground
Building installation (if applicable)	<input type="checkbox"/> Flat rooftop <input type="checkbox"/> Roof flap <input type="checkbox"/> Façade <input type="checkbox"/> Other
Building type (if applicable)	<input type="checkbox"/> Villa or small household <input type="checkbox"/> Apartment block <input type="checkbox"/> Offices <input type="checkbox"/> School/University <input type="checkbox"/> Healthcare/Hospital <input type="checkbox"/> Industrial <input type="checkbox"/> Hotel/Restaurant <input type="checkbox"/> Entertainment <input type="checkbox"/> Agricultural/Stable <input type="checkbox"/> Detention/Correctional <input type="checkbox"/> Other .....
Area of the PV array [m <sup>2</sup> ]	

<b><i>Test without Interconnection Check-list</i></b>		
PV technology	<input type="checkbox"/> Mono-crystalline silicon <input type="checkbox"/> Multi-crystalline silicon <input type="checkbox"/> Thin-film (specify) ..... <input type="checkbox"/> Other (specify) .....	
Tracking system if any	<input type="checkbox"/> No tracking <input type="checkbox"/> Single-axis tracking <input type="checkbox"/> Two-axes tracking	
<b><i>Participants</i></b>		
<b>Role</b>	<b>Name</b>	<b>Affiliation</b>
Test engineer (mandatory)		Independent licensed engineer
Installer (mandatory)		
Designer (facultative)		
Inspector (facultative)		EWA
Inspector (facultative)		
Inspector (facultative)		
<b>Result</b>	<input type="checkbox"/> Passed <input type="checkbox"/> Not passed	

### 5.3 Documents required

#### 5.3.1 Description

This part refers to the documents required on-site to perform the Test without Interconnection

#### 5.3.2 Pass/fail criteria

A positive final result requires that only Yes or N/A boxes are checked.

#### 5.3.3 Checklist

<b><i>Test without Interconnection Check-list</i></b>		
<b><i>Documents required</i></b>		
<b>Field</b>	<b>Result / Value</b>	<b>Notes</b>
Final design or As-built design in case of variations	<input type="checkbox"/> Yes <input type="checkbox"/> No	
Declaration of Conformity	<input type="checkbox"/> Yes <input type="checkbox"/> No	
Communication of available periods from EWA	<input type="checkbox"/> Yes <input type="checkbox"/> No	
Notification of the dates from the Applicant	<input type="checkbox"/> Yes <input type="checkbox"/> No	
Mechanical Inspection Report ( if Pn>100 kW )	<input type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A	
<b>Result</b>	<input type="checkbox"/> Passed <input type="checkbox"/> Not passed	

### 5.4 DC system inspection

#### 5.4.1 Description

The purpose of this document is to check that the entire DC system has been inspected according to IEC 60364-6 and IEC 62548.

### 5.4.2 Pass/fail criteria

A positive final result requires that only Yes or N/A boxes are checked unless differently indicated.

### 5.4.3 Checklist

<b>Test without Interconnection Check-list</b>		
<b>DC system – general</b>		
<b>Field</b>	<b>Result / Value</b>	<b>Notes</b>
The DC system has been designed, specified and installed to the requirements of IEC 60364 and IEC 62548	<input type="checkbox"/> Yes <input type="checkbox"/> No	
The maximum PV array voltage is suitable for the array location	<input type="checkbox"/> Yes <input type="checkbox"/> No	
All system components and mounting structures have been selected and erected to withstand the expected external influences such as wind, sandstorm, temperature and corrosion	<input type="checkbox"/> Yes <input type="checkbox"/> No	
Roof fixings and cable entries are weatherproof (where applicable)	<input type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A	
<b>DC system – Protection against electric shock</b>		
<b>Field</b>	<b>Result / Value</b>	<b>Notes</b>
Protective measure provided by extra low voltage (SELV / PELV)	<input type="checkbox"/> Yes <input type="checkbox"/> No (alternative to the next one)	
Protection by use of class II or equivalent insulation adopted on the DC side	<input type="checkbox"/> Yes <input type="checkbox"/> No (Alternative to the previous one)	
<b>DC system – Protection against the effects of insulation faults</b>		
<b>Field</b>	<b>Result / Value</b>	<b>Notes</b>
Galvanic separation in place inside the inverter or on the AC side	<input type="checkbox"/> Yes <input type="checkbox"/> No (informative)	
Functional earthing of any DC conductor	<input type="checkbox"/> Yes <input type="checkbox"/> No (Informative)	
PV Array Earth Insulation Resistance detection and alarm system is installed – to the requirements of IEC 62548	<input type="checkbox"/> Yes <input type="checkbox"/> No	
PV Array Earth Residual Current Monitoring detection and alarm system is installed – to the requirements of IEC 62548	<input type="checkbox"/> Yes <input type="checkbox"/> No	
<b>DC system – Protection against overcurrents</b>		
<b>Field</b>	<b>Result / Value</b>	<b>Notes</b>
For systems without string overcurrent protective device: $I_{MOD\_MAX\_OCPR}$ (the module maximum series fuse rating) is greater than the possible reverse current	<input type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A	
For systems without string overcurrent protective device: string cables are sized to accommodate the maximum combined fault current from parallel strings	<input type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A	



***Test without Interconnection Check-list***

For systems with string overcurrent protective device: string overcurrent protective devices are fitted and correctly specified to the requirements of IEC 62548	<input type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A	
For systems with array / sub-array overcurrent protective devices: overcurrent protective devices are fitted and correctly specified to the requirements of IEC 62548	<input type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A	
For systems where the inverter(s) can produce a DC back-feed into the PV array circuits: any back-feed current is lower than both the module maximum fuse rating and the string cable ampere rating	<input type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A	

***DC system – Earthing and bonding arrangements***

<b>Field</b>	<b>Result / Value</b>	<b>Notes</b>
Where the PV system includes functional earthing of one of the DC conductors: the functional earth connection has been specified and installed to the requirements of IEC 62548	<input type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A	
Where a PV system has a direct connection to earth on the DC side: a functional earth fault interrupter is provided to the requirements of IEC 62548	<input type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A	
Array frame bonding arrangements have been specified and installed to the requirements of IEC 62548	<input type="checkbox"/> Yes <input type="checkbox"/> No	
Where protective earthing and/or equipotential bonding conductors are installed: they are parallel to, and bundled with, the DC cables	<input type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A	

***DC system – Protection against the effects of lightning and overvoltage***

<b>Field</b>	<b>Result / Value</b>	<b>Notes</b>
To minimize voltages induced by lightning, the area of all wiring loops has been kept as small as possible	<input type="checkbox"/> Yes <input type="checkbox"/> No	
Measures are in place to protect long cables (e.g. screening or the use of SPDs)	<input type="checkbox"/> Yes <input type="checkbox"/> No	
Where SPDs are fitted, they have been installed to the requirements of IEC 62548	<input type="checkbox"/> Yes <input type="checkbox"/> No	

***DC system – Selection and erection of electrical equipment***

<b>Field</b>	<b>Result / Value</b>	<b>Notes</b>
The PV modules are rated for the maximum possible DC system voltage	<input type="checkbox"/> Yes <input type="checkbox"/> No	
All DC components are rated for continuous operation at DC and at the maximum possible DC system voltage and current as defined in IEC 62548	<input type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A	

<b><i>Test without Interconnection Check-list</i></b>		
Wiring systems have been selected and erected to withstand the expected external influences such as wind, temperature, UV and solar radiation	<input type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A	
Means of isolation and disconnection have been provided for the PV array strings and PV sub-arrays – to the requirements of IEC 62548	<input type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A	
A DC switch disconnecter is fitted to the DC side of the inverter to the requirements of IEC 62548	<input type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A	
If blocking diodes are fitted, their reverse voltage rating is at least $2 \times V_{oc}$ (stc) of the PV string in which they are fitted (see IEC 62548)	<input type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A	
Plug and socket connectors mated together are of the same type and from the same manufacturer and comply with the requirements of IEC 62548	<input type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A	
<b>Result</b>	<input type="checkbox"/> Passed <input type="checkbox"/> Not passed	

## 5.5 AC system inspection

### 5.5.1 Description

The purpose of this document is to check that the AC system has been inspected according to IEC 60364-6 and IEC 62548.

### 5.5.2 Pass/fail criteria

A positive final result requires that only Yes or N/A boxes are checked unless differently indicated.

### 5.5.3 Checklist

<b><i>Test without Interconnection Check-list</i></b>		
<b><i>AC system – General</i></b>		
<b>Field</b>	<b>Result / Value</b>	<b>Notes</b>
Means of isolating the inverter has been provided on the AC side	<input type="checkbox"/> Yes <input type="checkbox"/> No	
All isolation and switching devices have been connected such that PV installation is wired to the “load” side and the public supply to the “source” side	<input type="checkbox"/> Yes <input type="checkbox"/> No	
Where an RCD is installed to the AC circuit feeding an inverter, the RCD type has been verified to ensure it has been selected according to the requirements of IEC 62548	<input type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A	
Inverters are fully compliant to the <i>standards for Solar PV Systems</i>	<input type="checkbox"/> Yes <input type="checkbox"/> No	



***Test without Interconnection Check-list***

Interface protection (IP) is external to inverter(s)	<input type="checkbox"/> Yes <input type="checkbox"/> No (informative)	
Interface protection (IP) is fully compliant to the <i>standards for Solar PV Systems</i>	<input type="checkbox"/> Yes <input type="checkbox"/> No	
Interface device is compliant to the <i>standards for Solar PV Systems</i>	<input type="checkbox"/> Yes <input type="checkbox"/> No	
Backup interface device is compliant to the <i>standards for Solar PV Systems</i>	<input type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A	
An UPS to support the Interface protection system is present	<input type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A	
<b>Result</b>	<input type="checkbox"/> Passed <input type="checkbox"/> Not passed	

**5.6 Labelling and identification**

**5.6.1 Description**

The purpose of this document is to check that the labels and warning sign have been properly used according to IEC 60364-6 and IEC 62548.

**5.6.2 Pass/fail criteria**

A positive final result requires that only Yes or N/A boxes are checked unless differently indicated.

**5.6.3 Checklist**

***Test without Interconnection Check-list***

<b><i>Labelling and identification</i></b>		
<b>Field</b>	<b>Result / Value</b>	<b>Notes</b>
All circuits, protective devices, switches and terminals suitably labelled to the requirements of IEC 60364 and IEC 62548	<input type="checkbox"/> Yes <input type="checkbox"/> No	
All DC junction boxes (PV generator and PV array boxes) carry a warning label indicating that active parts inside the boxes are fed from a PV array and may still be live after isolation from the PV inverter and public supply	<input type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A	
Means of isolation on the AC side is clearly labelled	<input type="checkbox"/> Yes <input type="checkbox"/> No	
Dual supply warning labels are fitted at point of interconnection	<input type="checkbox"/> Yes <input type="checkbox"/> No	
A single line wiring diagram is displayed on site	<input type="checkbox"/> Yes <input type="checkbox"/> No	
Installer details are displayed on site	<input type="checkbox"/> Yes <input type="checkbox"/> No	
Shutdown procedures are displayed on site	<input type="checkbox"/> Yes <input type="checkbox"/> No	
Emergency procedures are displayed on site (where relevant)	<input type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A	
All signs and labels are suitably affixed and durable	<input type="checkbox"/> Yes <input type="checkbox"/> No	

### ***Test without Interconnection Check-list***

Result

Passed     Not passed

## **5.7 PV array test report**

### **5.7.1 Description**

The purpose of this document is to report the tests made on all the strings of the PV array.

Each copy of the document may contain tests on up to five strings. In case of more than five strings in parallel on the same PV array a progressive *Sheet number* and the same *PV array number* for each PV array shall be indicated in the heading.

In case of more than one independent PV array be present, a number of documents equal to the number of independent PV arrays, or to a multiple of them if more than five strings per each independent PV array are present, will be used. A different progressive *PV Array number* shall be indicated for each PV array.

### **5.7.2 Pass/fail criteria**

An analysis of the measured data shall be made in order to check the following:

- All check boxes are checked Y or N/A
- String overcurrent protection devices fit the specific application
- Array isolators fit the specific application
- String wiring fit the specific application
- Voc reading matches the expected value
- The array insulation resistance is higher than the minimum value required

### **5.7.3 Checklist**

### ***Test without Interconnection Check-list***

**PV Array number:**

**Sheet number:**

#### ***PV array test report***

String	String reference	1	2	3	4	5
	PV module					
	Quantity					
Array parameters (as specified)	Voc-stc [V]					
	Isc-stc [A]					
String overcurrent protective device	Type					
	Rating [A]					
	DC rating [V]					
	Capacity [kA]					
String wiring	Type					
	Cross-sect [mm <sup>2</sup> ]					
String test	Voc [V]					
	Isc [A]					





### ***Test without Interconnection Check-list***

**PV Array number:**

**Sheet number:**

***PV array test report***

	Irradiance [W/m <sup>2</sup> ]					
Polarity check OK		<input type="checkbox"/> Y <input type="checkbox"/> N	<input type="checkbox"/> Y <input type="checkbox"/> N	<input type="checkbox"/> Y <input type="checkbox"/> N	<input type="checkbox"/> Y <input type="checkbox"/> N	<input type="checkbox"/> Y <input type="checkbox"/> N
Array insulation resistance	Test voltage [V]					
	Pos – Earth [MΩ]					
	Neg – Earth [MΩ]					
Earth continuity (where fitted)	<input type="checkbox"/> N/A	<input type="checkbox"/> Y <input type="checkbox"/> N	<input type="checkbox"/> Y <input type="checkbox"/> N	<input type="checkbox"/> Y <input type="checkbox"/> N	<input type="checkbox"/> Y <input type="checkbox"/> N	<input type="checkbox"/> Y <input type="checkbox"/> N
Array isolator	Rating [A]					
	Rating [V]					
	Location					
	Functional check					
Inverter	Manuf. and model					
	Serial number					
	Functioning OK					
Result	<input type="checkbox"/> Passed <input type="checkbox"/> Not passed					

## **5.8 Test without Interconnection Final result**

### **5.8.1 Description**

This part reports the final outcome of the Test without Interconnection.

### **5.8.2 Pass/fail criteria**

The Test without Interconnection will be successful (Passed) if all the checklists in the above documents give positive result (Passed).

### **5.8.3 Final result page**

### ***Test without Interconnection Final result***

#### ***Participants***

<b>Role</b>	<b>Name</b>	<b>Signature</b>
Test engineer (mandatory)		
Installer (mandatory)		
Designer (if present)		
Inspector (if present)		
Inspector (if present)		
Inspector (if present)		



***Test without Interconnection Final result***

*Notes*

Final result

Passed     Not passed

## 6 TEST WITH INTERCONNECTION CHECKLIST

Test with interconnection applies to all solar PV plants. However, performance test only applies to solar PV plants > 100 kW.

### 6.1 Overview

The purpose of the Test with Interconnection is to verify and test the performance requirements of the PV plant after its connection to the grid.

The checklist is composed by the following documents:

- General on PV plant and Participants Check-list
- Documents required Check-list
- Measurement system check-list
- Performance Test Check-list (for PV plants > 100 kW)
- Test with Interconnection final result

### 6.2 General on PV plant and Participants

#### 6.2.1 Description

This part refers to the general data of the PV plant and to the data of the participants to the Test without Interconnection.

#### 6.2.2 Pass/fail criteria

A positive final result requires that all items are filled with correct information, except *P.O. Box* and *Street name and number* that may be alternative each other.

Participants indicated as *Facultative* may be omitted if they are not present. Affiliation shall be indicated if not already present.

#### 6.2.3 Checklist

<b><i>Test with Interconnection Check-list</i></b>	
<b><i>General on PV plant</i></b>	
Name of the PV plant	
Nominal Power [kW]	
P.O. Box	
Street name and number	
Location / Area	
City	
Voltage delivery	<input type="checkbox"/> 240 V (1 phase) <input type="checkbox"/> 415 V (3 phases) <input type="checkbox"/> 11 kV (3 phases)
POC	
PV module installation	<input type="checkbox"/> On building <input type="checkbox"/> Other structure (e.g. canopy) <input type="checkbox"/> Ground
Building installation (if applicable)	<input type="checkbox"/> Flat rooftop <input type="checkbox"/> Roof flap <input type="checkbox"/> Façade <input type="checkbox"/> Other
Building type (if applicable)	<input type="checkbox"/> Villa or small household <input type="checkbox"/> Apartment block <input type="checkbox"/> Offices <input type="checkbox"/> School/University <input type="checkbox"/> Healthcare/Hospital <input type="checkbox"/> Industrial <input type="checkbox"/> Hotel/Restaurant <input type="checkbox"/> Entertainment <input type="checkbox"/> Agricultural/Stable <input type="checkbox"/> Detention/Correctional <input type="checkbox"/> Other .....
Area of the PV array [m <sup>2</sup> ]	

<b>Test with Interconnection Check-list</b>		
PV technology	<input type="checkbox"/> Mono-crystalline silicon <input type="checkbox"/> Multi-crystalline silicon <input type="checkbox"/> Thin-film (specify) ..... <input type="checkbox"/> Other (specify) .....	
Tracking system if any	<input type="checkbox"/> No tracking <input type="checkbox"/> Single-axis tracking <input type="checkbox"/> Two-axes tracking	
<b>Participants</b>		
Role	Name	Affiliation
Test engineer (mandatory)		Independent licensed engineer
Installer (mandatory)		
Designer (facultative)		
Inspector (facultative)		EWA
Inspector (facultative)		
Inspector (facultative)		
Result	<input type="checkbox"/> Passed <input type="checkbox"/> Not passed	

### 6.3 Documents required

#### 6.3.1 Description

This part refers to the documents required on-site to perform the Test with Interconnection

#### 6.3.2 Pass/fail criteria

A positive final result requires that only Yes or N/A boxes are checked.

#### 6.3.3 Checklist

<b>Test with Interconnection Check-list</b>		
<b>Documents required</b>		
Field	Result / Value	Notes
Final design (or As-built design in case of variations)	<input type="checkbox"/> Yes <input type="checkbox"/> No	
Test without Interconnection report	<input type="checkbox"/> Yes <input type="checkbox"/> No	
OK for Test with Interconnection from EWA	<input type="checkbox"/> Yes <input type="checkbox"/> No	
Result	<input type="checkbox"/> Passed <input type="checkbox"/> Not passed	

### 6.4 Sensors

#### 6.4.1 Description

This part describes the sensors used to perform the Test with Interconnection.

#### 6.4.2 Pass/fail criteria

A positive final result requires that only Yes or N/A boxes are checked.

Furthermore, depending on the Class of the monitoring system or the measurement system adopted (A, B, or C) the cells related to the used sensors shall be properly filled.



### 6.4.3 Checklist

<b>Test with Interconnection Check-list</b>				
<b>List of sensors</b>				
<b>Sensor</b>	<b>Type</b>	<b>Accuracy</b>	<b>Manufacturer and model</b>	<b>Calibration</b>
In-plane irradiance (POA)	<input type="checkbox"/> Pyranometer <input type="checkbox"/> PV Cell <input type="checkbox"/> Photodiode <input type="checkbox"/> Esteemed			<input type="checkbox"/> Yes <input type="checkbox"/> No
Global Horizontal Irradiance	<input type="checkbox"/> Pyranometer <input type="checkbox"/> PV Cell <input type="checkbox"/> Photodiode <input type="checkbox"/> Esteemed <input type="checkbox"/> N/A			<input type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A
PV module temperature	<input type="checkbox"/> Measured <input type="checkbox"/> Esteemed <input type="checkbox"/> N/A			<input type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A
Ambient air temperature	<input type="checkbox"/> Measured <input type="checkbox"/> Esteemed			<input type="checkbox"/> Yes <input type="checkbox"/> No
Wind speed	<input type="checkbox"/> Measured <input type="checkbox"/> Esteemed <input type="checkbox"/> N/A			<input type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A
Wind direction	<input type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A			<input type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A
Soiling ratio	<input type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A			<input type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A
Array voltage (DC)	<input type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A			<input type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A
Array current (DC)	<input type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A			<input type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A
Array power (DC)	<input type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A			<input type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A
Output voltage (AC)	<input type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A			<input type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A
Output current (AC)	<input type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A			<input type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A
Output power (AC)	<input type="checkbox"/> Yes <input type="checkbox"/> No			<input type="checkbox"/> Yes <input type="checkbox"/> No
Output energy	<input type="checkbox"/> Yes <input type="checkbox"/> No			<input type="checkbox"/> Yes <input type="checkbox"/> No
Output power factor	<input type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A			<input type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A
Reduced load demand	<input type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A			<input type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A
System output power factor request	<input type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A			<input type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A
<b>Result</b>	<input type="checkbox"/> Passed <input type="checkbox"/> Not passed			

## 6.5 Performance test

### 6.5.1 Description

This part refers to the results of the Test with Interconnection calculated in the period considered.

### 6.5.2 Pass/fail criteria

A positive final result requires that all items are filled with correct information, except those indicated as *facultative*.

Only Yes or N/A boxes are checked in their cells.

PV plants with a P<sub>n</sub> > 100 kW may use only a Class A or B monitoring system.

### 6.5.3 Checklist

<b><i>Test with Interconnection Check-list</i></b>		
<b><i>General</i></b>		
<b>Field</b>	<b>Result / Value</b>	<b>Notes</b>
Sampling interval [s]		
Recording interval [min]		
Start test: date and time [dd/mm/yyyy hh:mm]		
Stop test: date and time [dd/mm/yyyy hh:mm]		
Valid data in the time interval [%]		
Class of the monitoring system used	<input type="checkbox"/> A <input type="checkbox"/> B <input type="checkbox"/> C	
<b><i>Test report</i></b>		
Relevant data on the Test Engineer	<input type="checkbox"/> Yes <input type="checkbox"/> No	
Description of the site being tested	<input type="checkbox"/> Yes <input type="checkbox"/> No	
Description of the system being tested	<input type="checkbox"/> Yes <input type="checkbox"/> No	
Definition of the meteorological data taken during the test	<input type="checkbox"/> Yes <input type="checkbox"/> No	
definition of the system output data collected during the test	<input type="checkbox"/> Yes <input type="checkbox"/> No	
Description of raw data that were collected during the test	<input type="checkbox"/> Yes <input type="checkbox"/> No	
List of any deviations from the test procedure	<input type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A	
Summary of the correction factors for the filtered data	<input type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A	
Uncertainty analysis	<input type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A	
Summary of the test results	<input type="checkbox"/> Yes <input type="checkbox"/> No	
<b><i>Performance ratios</i></b>		
Test Duration (when applicable)		
Performance Ratio (PR) [%]		
Temperature-corrected Performance Ratio (PR) [%] (facultative)		
Reference correction temperature [°C] (facultative)		



<b><i>Test with Interconnection Check-list</i></b>	
Result	<input type="checkbox"/> Passed <input type="checkbox"/> Not passed

## 6.6 Inspection and Test of the Interface Protection

### 6.6.1 Description

This part refers to the inspection and test of the Interface Protection and its related devices.

### 6.6.2 Pass/fail criteria

A positive final result requires that only Yes or N/A boxes are checked.

### 6.6.3 Checklist

<b><i>Test with Interconnection Check-list</i></b>		
<b><i>Inspection and Test of the Interface Protection</i></b>		
Field	Result / Value	Notes
The enabled functions of the Interface Protection are those required by EWA	<input type="checkbox"/> Yes <input type="checkbox"/> No	
The thresholds are those required by EWA	<input type="checkbox"/> Yes <input type="checkbox"/> No	
The times of intervention are those required by EWA	<input type="checkbox"/> Yes <input type="checkbox"/> No	
Interface device switches off in case of power failure on command of the Interface Protection	<input type="checkbox"/> Yes <input type="checkbox"/> No	
After a power recovery the Interface Protection recloses the Interface device	<input type="checkbox"/> Yes <input type="checkbox"/> No	
Result	<input type="checkbox"/> Passed <input type="checkbox"/> Not passed	

## 6.7 Test with Interconnection Final result

### 6.7.1 Description

This part reports the final outcome of the Test with Interconnection.

### 6.7.2 Pass/fail criteria

The Test with Interconnection will be successful (Passed) if all the checklists in the above documents give positive result (Passed).

### 6.7.3 Final result page

<b><i>Test with Interconnection Final result</i></b>		
<b><i>Participants</i></b>		
Role	Name	Signature



<b><i>Test with Interconnection Final result</i></b>		
Test engineer (mandatory)		
Installer (mandatory)		
Designer (if present)		
Inspector (if present)		
Inspector (if present)		
Inspector (if present)		
<b><i>Notes</i></b>		
Final result	<input type="checkbox"/> Passed <input type="checkbox"/> Not passed	



## 7 POWER QUALITY MEASUREMENTS AND TESTS CHECKLIST

Power Quality Measurements and Tests applies to solar PV plants with  $P_n > 100$  kW.

### 7.1 Overview

The purpose of the Quality Measurements and Test is to verify and test that the harmonic content of the power delivered by the PV plant is not harmful for the grid and is under the limits specified in the standards.

The checklist is composed by the following documents:

- General on PV plant and Participants Check-list
- Documents required Check-list
- Harmonic Tests Check-list
- Power Quality Measurements and Test final result

### 7.2 General on PV plant and Participants

#### 7.2.1 Description

This part refers to the general data of the PV plant and to the data of the participants to the Power Quality Measurements and Test.

#### 7.2.2 Pass/fail criteria

A positive final result requires that all items are filled with correct information, except *P.O. Box* and *Street name and number* that may be alternative each other.

Participants indicated as *Facultative* may be omitted if they are not present. Affiliation shall be indicated if not already present.

#### 7.2.3 Checklist

<b><i>Power Quality Measurements and Tests Check-list</i></b>	
<b><i>General on PV plant</i></b>	
Name of the PV plant	
Nominal Power [kW]	
P.O. Box	
Street name and number	
Location / Area	
City	
Voltage delivery	<input type="checkbox"/> 240 V (1 phase) <input type="checkbox"/> 415 V (3 phases) <input type="checkbox"/> 11 kV (3 phases)
POC	
PV module installation	<input type="checkbox"/> On building <input type="checkbox"/> Other structure (e.g. canopy) <input type="checkbox"/> Ground
Building installation (if applicable)	<input type="checkbox"/> Flat rooftop <input type="checkbox"/> Roof flap <input type="checkbox"/> Façade <input type="checkbox"/> Other
Building type (if applicable)	<input type="checkbox"/> Villa or small household <input type="checkbox"/> Apartment block <input type="checkbox"/> Offices <input type="checkbox"/> School/University <input type="checkbox"/> Healthcare/Hospital <input type="checkbox"/> Industrial <input type="checkbox"/> Hotel/Restaurant <input type="checkbox"/> Entertainment <input type="checkbox"/> Agricultural/Stable <input type="checkbox"/> Detention/Correctional <input type="checkbox"/> Other .....
Area of the PV array [m <sup>2</sup> ]	
PV technology	<input type="checkbox"/> Mono-crystalline silicon <input type="checkbox"/> Multi-crystalline silicon <input type="checkbox"/> Thin-film (specify) ..... <input type="checkbox"/> Other (specify) .....

### ***Power Quality Measurements and Tests Check-list***

Tracking system if any  No tracking  Single-axis tracking  Two-axes tracking

#### ***Participants***

<b>Role</b>	<b>Name</b>	<b>Affiliation</b>
Test engineer (mandatory)		Independent licensed engineer
Installer (mandatory)		
Designer (facultative)		
Inspector (facultative)		EWA
Inspector (facultative)		
Inspector (facultative)		
<b>Result</b>	<input type="checkbox"/> Passed <input type="checkbox"/> Not passed	

## **7.3 Documents required**

### **7.3.1 Description**

This part refers to the documents required on-site to perform the Power Quality Measurement and Tests.

### **7.3.2 Pass/fail criteria**

A positive final result requires that only Yes or N/A boxes are checked.

### **7.3.3 Checklist**

### ***Power Quality Measurements and Tests Check-list***

#### ***Documents required***

<b>Field</b>	<b>Result / Value</b>	<b>Notes</b>
Final design (or As-built design in case of variations)	<input type="checkbox"/> Yes <input type="checkbox"/> No	
Test with Interconnection report	<input type="checkbox"/> Yes <input type="checkbox"/> No	
Preliminary Authorization from EWA	<input type="checkbox"/> Yes <input type="checkbox"/> No	
<b>Result</b>	<input type="checkbox"/> Passed <input type="checkbox"/> Not passed	

## **7.4 Harmonic Tests**

### **7.4.1 Description**

This part refers to the harmonic tests made at Point of Connection of the PV plant with the public network.

### **7.4.2 Pass/fail criteria**

A positive final result requires that all the measured values are below those indicated in the Standards for the Connection of PV Plants.



### 7.4.3 Checklist

<b><i>Power Quality Measurements and Tests Check-list</i></b>					
<b><i>Voltage harmonics</i></b>					
<b>Field</b>	<b>F1 (Red)</b>	<b>F2 (Yellow)</b>	<b>F3 (Blue)</b>	<b>N (Black)</b>	<b>Notes</b>
THD					
3 <sup>rd</sup>					
5 <sup>th</sup>					
7 <sup>th</sup>					
9 <sup>th</sup>					
11 <sup>th</sup>					
13 <sup>th</sup>					
15 <sup>th</sup>					
<b><i>Current harmonics</i></b>					
THD					
3 <sup>rd</sup>					
5 <sup>th</sup>					
7 <sup>th</sup>					
9 <sup>th</sup>					
11 <sup>th</sup>					
13 <sup>th</sup>					
15 <sup>th</sup>					
<b>Result</b>	<input type="checkbox"/> Passed <input type="checkbox"/> Not passed				

## 7.5 Power Quality Measurements and Tests Final result

### 7.5.1 Description

This part reports the final outcome of the Power quality Measurements and Tests.

### 7.5.2 Pass/fail criteria

The Test with Interconnection will be successful (Passed) if all the checklists in the above documents give positive result (Passed).

### 7.5.3 Final result page

<b><i>Power Quality Measurements and Tests Final result</i></b>		
<b><i>Participants</i></b>		
<b>Role</b>	<b>Name</b>	<b>Signature</b>
Test engineer (mandatory)		
Installer (mandatory)		
Designer (if present)		
Inspector (if present)		



***Power Quality Measurements and Tests Final result***

Inspector (if present)

Inspector (if present)

*Notes*

Final result

Passed    Not passed